# COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of the work | Reserve fund for emergency work in ward no. 13 (Desilting & Resetting of BS slab near Nagabhushan House to Marak House old Mallasnadra in ward No. 13 Shettyhalli Sub Divisioin |
| 2 | Sanctioned Estimate No. & Date | 02/27-5-14 |
| 3 | Head of Account which is chargeable | P1771 |
| 4 | Instrument Order NO. & Date | 145/14-15 D: 28-7-14 |
| 5 | Name Of Contractor | KRIDL |
| 6 a | Time Stipulated for Completion of work | 90 days |
| b | Delay in Exculpation of Work | |
| 7 | Measurement recorded in | 1693/11-12 |
| 8 | Check Measurement of the Asst | 169240 - 169243 |
| 9 | Name of the office/official in charge of the work | AEE (SBD) |
| 10 | a) Asst. Eng/junior Eng | G. Nagarbhushan AE |
| | b) Asst. Exe Engineer | Jayalingappa |

| Sanctioned Estimate Amout | Amout Claims As per Actually Vide As per bills | Excess | Savings |
|---|---|---|---|
| 5-00 lakhs | 499950-00 | — | 49250-00 |

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore-57.